

KOSTENZUSAMMENSTELLUNG SCHLOSSBERG GRABUNGSFELD SÜD - Stand Oktober 2024

Monat	KW	E&B Excav	ET Eichner	Begleitung Kampfmittel Kamiso	Begleitung Kampfmittel SeeTerra	Begleitung Landesamt für Denkmalpflege	Begleitung Statik
Januar	1	32.123	59.989			52.000	4.768
	2						
	3						
	4						
	5			11.686			
Februar	6	50.069	84.586				
	7						
	8			13.019			
	9						
März	10	47.153	48.297				
	11						
	12			17.707			
	13						
April	14	51.325	59.104	keine baubegleitende Sondierung			
	15			8.806			
	16						
	17				7.283		
Mai	18	36.031	60.039				
	19						
	20						
	21				14.566		
Juni	22	44.600	86.802				4.768
	23						
	24						
	25						
Juli	26	51.212	81.357				
	27						
	28				21.848		
	29						
August	30	41.618	53.517				
	31						
	32						
	33						
September	34	41.243	70.931		18.612		
	35						
	36						
	37						
Oktober	38						
	39						
	40						
	41						
Bearbeitg. Skelette	42	18.788					1.000
	43						
	44						
Dokument. Innendienst		44.783					
Winter- sicherung			31.216				

								Gesamtkosten	Abweichung Budget
bisher freigegeben		312.513	480.173	51.218	43.697		9.536	897.137	368.363
noch in Prüfung - voraussichtliche Abrechnungssumme		458.944	635.838	51.218	62.308	52.000	10.536	1.270.844	-5.344

- alle Angaben in Euro brutto
- geschätzte Abrechnungssumme
- voraussichtliche Abrechnungssumme